

ID	Task Name	Duration	Start	Finish	2017																		
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	Fish Passage (Ref: JDA-24) (Priority Units 5,1,3,16,14,12,10,8,15,2,11)	197 days	Wed 3/1/17	Thu 11/30/17																			
2	Spill Season	103 days	Mon 4/10/17	Wed 8/30/17																			
3	Majority of Subyearling Have Passed	13 days	Tue 8/15/17	Thu 8/31/17																			
4	Winter Maintenance Season (Ref: JDA-24)	64 days	Fri 12/1/17	Wed 2/28/18																			
5	Contractor Mobilization	10 days	Tue 3/14/17	Mon 3/27/17																			
6	Proposed Shut Down Units 12, 11, 10, & 9	60 days	Tue 3/28/17	Mon 6/19/17																			
7	Proposed Shut Down Units 16, 15, 14, & 13	40 days	Fri 9/1/17	Thu 10/26/17																			
8	Proposed Shut Down Units 8, 7, 6, & 5	30 days	Fri 12/1/17	Thu 1/11/18																			
9	Proposed Shut Down Units 4, 3, 2, & 1	29 days	Fri 1/12/18	Wed 2/21/18																			
10	Current Field Construction Work Schedule	186 days	Tue 3/28/17	Tue 12/12/17																			
11	Proposed Construction Schedule Extension	56 days	Wed 12/13/17	Wed 2/28/18																			

Project: JD 500kv Fish Passage Sch Date: Wed 3/25/15	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			