

Draft 2
JOHN DAY DAM FISHWAYS' DEWATER SCHEDULE
WINTER '07/'08

- South Turbine Bulkhead Install - Divers (?) Dec. 3, '07**
- Inspect seal and south turbine intake for debris
 - Inspect south pump stilling basin trashrack
- South Fish Ladder - Dewater Dec. 4, '07 – Feb. 18, '08**
- PM count station equipment and exit sills
 - Replace upper diffuser grating to ¾” and install lamprey plate
 - Shim CS picket leads up 1”
 - Lamprey ramp stub wall at exit
 - Remove lower weirs (district contract)
 - Reinstall the intake and pumps' intake trashracks Feb. 14 (?)
- South Entrance, Collection channel - Dewater Dec. 6, '07 (up to the maintenance crew to decide if they all set and ready.)**
- Close Floating orifice gates
 - PM all weirs
 - Remove wing gates
 - Permanent close SE1 wall diffuser
 - Reinstall SE1 bubbler beam
 - PM NE3 spare gearbox
 - Rock and clam removal SE1
- North Fish Ladder -Dewater Feb. 19, '08 – Feb.28, '08**
- Remove CS PVC pipe
 - PM count station and exit hydraulic weirs
 - Chamfer CS orifice floor
 - Shim picket leads up 1”
 - Repaint CS room and window slot floor
 - Install lamprey plate
- North Entrance -Dewater Feb. 20, '08**
- Install removable tailwater staff gage
 - PM weirs
- Juvenile Bypass System -Dewater Dec. 19, '07 - ?**
- Inspect conduit
 - PM all SMF equipment and tainter gate