

DECLARATION OF INITIATION OF SYSTEM REFILL

Flood Risk Management Requirements
Report #6 for Water Year 2018
Issue Date: 26 APR 2018

A. Purpose of Flood Risk Management Requirements. These requirements provide maximum end-of-month reservoir elevations and/or minimum outflows for flood risk management projects in the Columbia River Basin. These requirements are for use by U.S. Army Corps of Engineers, Bureau of Reclamation, Idaho Power, Energy Keepers, BC Hydro and Bonneville Power Administration for operations planning and include all formally approved deviations to date. Any deviation from the flood risk management requirements herein will require approval from the Chief, Columbia Basin Water Management Division (CBWM) per the Northwestern Division's (NWD) Deviation Policy (NWDR 1110-2-6). Requirements are in accordance with the Columbia River Treaty Flood Control Operating Plan (FCOP) and any project-specific water control manuals, with variations as described below. These flood risk management requirements will be revised and re-issued as new information becomes available.

B. List of Approved Flood Deviations from Water Control Manuals.

A deviation request was approved to increase the operating range of Arrow Dam through April 30, 2018. This will raise the upper operational level from 1404.8 feet to 1414.1. The system and weather conditions will be monitored weekly to identify the potential of increased impacts to system flood risk management as measured at The Dalles. If adverse impacts are identified operations will be modified as needed or the deviation terminated.

C. Flood Risk Management Requirements

These requirements have been prepared using the most recent official seasonal volume forecasts. The April-August volume forecast at The Dalles Dam based on the April 2018 official forecast is 103,337 kaf. All other forecasts can be found in Table 2 or at:

<http://www.nwd-wc.usace.army.mil/report/colsum/>

Table 1 shows the flood risk management elevations, draft and flow limits for the evacuation, holding and refill periods. The Initial Controlled Flow (ICF) based on the April forecast is 381 kcfs and the ICF date has been declared as May 6, 2018. See the FCOP for how the ICF is computed. More details on the values used can be found at:

<http://www.nwd-wc.usace.army.mil/report/storcorr/>

D. System Flood Risk Management Refill Requirement Discussion.

Columbia Basin Water Management is declaring the initiation of system refill as summarized in Table 1. Note that each reservoir may begin refill on the prescribed date. Until a reservoir's refill date is reached, that reservoir must be no higher than the prescribed 30 April flood risk requirement elevation. During the runoff season, end-of-month reservoir elevation targets and control flow may change in response to the shape and timing of the runoff.

E. Individual Project Flood Risk Management Requirements Discussion.

Dworshak: Dworshak is operating to its refill guide curve. The end of April FRM elevation is at 1500 feet.

Brownlee: Brownlee is operating to assist in providing short term FRM needs at The Dalles. The end of April FRM is at 2030 feet and releasing approximately 20 kcfs per day from 27-30 April.

Table 1. Flood Risk Management Requirements

Project	31Jan	28Feb	31Mar	15 Apr	Date Refill Starts	30 Apr	31 May ³	30 Jun ³	31 Jul ³
MCDB (kaf) ²	1662	2810.0	3267.0	4080.0	01 May	4080.0	2448.0	286.0	0.0
ARDB (ft)	1430.5	1422.9	1408.5	1414.1	04 May	1414.1	1425.1	1443.2	1444.0
DCDB (ft)	1839.5	1812.5	1807.7	1807.7	26 Apr	1807.7	1834.5	1877.3	1892.0
LIB (ft) ⁴	2401.8	2387.7	2358.3	2359.3	26 Apr	2362.4 ⁴	<u>Est</u>	<u>Est</u>	2459.0
LIB (cfs)	n/a	n/a	n/a	n/a	26 Apr	9.2	~9.3	n/a	n/a
HGH (ft)	3541.5	3529.6	3496.2	3476.6	01 May	3475.4	3542.1	3560.0	3560.0
SKQ (ft) ⁵	n/a	n/a	n/a	2883.0	-	n/a	2890.0	2893.0	2893.0
ALF (ft) ¹	2060.0	2060.0	2056.0	n/a	-	2056.0	2062.5	2062.5	2062.5
GCL (ft)	1290.0	1289.6	1256.9	1234.0	05 May	1222.7	1259.5	1289.4	1290.0
BRN (ft)	2077.0	2046.8	2037.2	2025.0	05 May	2030.0	2069.2	2077.0	2077.0
DWR (ft)	1530.5	1516.5	1461.6	1470.0	05 May	1500.0 ⁶	1565.8	1599.2	1600.0

Notes:

1. Albeni Falls flood risk management elevations are based on readings at the Hope gage.
2. KAF units refer to required flood risk management space (draft) in the reservoir.
3. Flood risk management requirements for May, June and July are based on estimated normal runoff shape. Under certain circumstances, the Refill Guide Curve (also known as Flood Control Refill Curve) procedure may be used to determine when refill is to begin at each project where applicable.
4. Per the Libby Dam WCM, Rule 1 of the VarQ operating procedures, releases will be limited to the hydraulic capacity of the powerhouse to the best extent possible. Estimated end of April elevation is 2362.4 feet.
5. Seliš Ksanka Qlispè Dam, formerly known as Kerr Dam.
6. Dworshak is filling on its refill guide curve, with end of April FRM of 1500 feet.

Table 2. Water Supply Forecasts (Kaf)

Project	Forecast Period	Jan	Feb	Mar	Apr	May	Jun	Jul	Current Month Forecast % of Normal	Residual Runoff ³ (%)
MCDB	Apr-Aug	11117	11334	11753	11727				107	98
ARDB	Apr-Aug	21606	22445	23532	23310				106	97
DCDB	Apr-Aug	1995	2061	2174	2208				110	98
LIB	Apr-Aug	6645	6765	7205	7189				122	97
HGH	May-Sep	1964	2062	2302	2395				141	100
SKQ ^{1,2}	Apr-Jul	5595	7346	7573	8241				142	94
ALF ¹	Apr-Jul	12382	15152	15578	17016				144	91
GCL ¹	Apr-Aug	55852	64817	65870	68335				120	93
BRN ¹	Apr-Jul	5690	5509	5665	6436				118	75
DWR	Apr-Jul	2941	2849	3093	3040				126	80
TDA ¹	Apr-Aug	87282	94748	98132	103337				118	89

Notes:

1. Official water supply forecasts for SKQ, ALF, GCL, BRN and TDA are the ESP 5-day-QPF median values published by the NWRFC on the following days for 2018: Jan 4, Feb 5, Mar 5, Apr 5, May 3, Jun 5, and Jul 6.
2. Seliš Ksanka Qlispè Dam, formerly known as Kerr Dam.
3. Residual runoff is the percentage of the current month's seasonal volume forecast that has yet to runoff.

William Proctor, P.E.
Ch., Hydrologic Engineering and Power Branch