

List from 2005 Water Management Plan Appendix 1 – Emergency Protocols

This is not a prioritized list.

Request 1 foot more of tailwater at BON (90 Mw's)

Spill at MCN if available during the day

Generate at MCN above minimum powerhouse at night

Increase generation at DWR to 10 kcfs

Increase generation at MCN to operation outside 1%

Reduce spill at BON to 0kcfs (337 Mw)

Reduce spill at JDA to 0 kcfs (225 – 450 Mw's)

Shut spill bays 1 & 2 at TDA's (66 Mw's)

Reduce spill at IHR to 0 kcfs

Reduce spill at LMN to 0 kcfs

Reduce spill at LGS to 0 kcfs

Reduce spill at LWG to 0 kcfs