

**ICF and GCL Storage Corrections, kaf  
Forecast of System Flood Control for**

	<b>WY 2008</b>				
<b>Forecast Date (1)</b>	<b>1-JAN</b>	<b>1-FEB</b>	<b>1-MAR</b>	<b>1-APR</b>	<b>1-MAY</b>
<b>MCDB</b>					
May-Jul; Inflow minus Outflow, kaf	7194	7008	6976	-	-
Projected Space Available, 30-Apr, kaf	7692	9238	8697	-	-
Required Flood Control Draft, kaf	4080	4080	4080	-	-
Storage Adjustment to TDA, kaf	7194	7008	6976	-	-
<b>LIB</b>					
May-Jul; Inflow minus Outflow, kaf	4471	4650	4598	-	-
Projected Space Available, 30-Apr, kaf	2129	2496	2389	-	-
Required Flood Control Draft, kaf	2129	2496	2389	-	-
Storage Adjustment to TDA, kaf	2129	2496	2389	-	-
<b>DCDB</b>					
May-Jul; Inflow minus Outflow, kaf	1672	1596	1590	-	-
Projected Space Available, 30-Apr, kaf	1364	1309	1270	-	-
Required Flood Control Draft, kaf	1270	1270	1270	-	-
Storage Adjustment to TDA, kaf	1364	1309	1270	-	-
<b>HGH</b>					
May-Jul; Inflow minus Outflow, kaf	1549	1566	1581	-	-
Projected Space Available, 30-Apr, kaf	743	807	870	-	-
Required Flood Control Draft, kaf	743	769	793	-	-
Storage Adjustment to TDA, kaf	743	807	870	-	-
<b>DWR</b>					
May-Jul; Inflow minus Outflow, kaf	1768	1783	1836	-	-
Projected Space Available, 30-Apr, kaf	1328	1343	1396	-	-
Required Flood Control Draft, kaf	1328	1343	1396	-	-
Storage Adjustment to TDA, kaf	1328	1343	1396	-	-
<b>ARDB</b>					
Projected Space Available, 30-Apr, kaf	4907	4649	3600	-	-
Required Flood Control Draft, kaf	3600	3600	3600	-	-
Storage Adjustment to TDA, kaf	3600	3600	3600	-	-
<b>BRN</b>					
Projected Space Available, 30-Apr, kaf	325	469	520	-	-
Required Flood Control Draft, kaf	325	469	520	-	-
Storage Adjustment to TDA, kaf	325	469	520	-	-
<b>FIXED STORAGE CORRECTION, KAF</b>					
KERM	500	500	500	-	-
NOX	0	0	0	-	-
ALF	500	500	500	-	-
JDA	158	158	158	-	-
<b>TOTAL CORRECTION UPSTREAM OF GCL</b>	<b>17841</b>	<b>18190</b>	<b>18179</b>	-	-
TDA APR-AUG FORECAST, kaf	88200	91800	94300	-	-
ADJUSTED TDA APR-AUG FORECAST, kaf	70359	73610	76121	-	-
<b>GCL</b>					
Projected Space Available, 30-Apr, kaf	3382	3828	4131	-	-
Required Flood Control Draft, kaf	3382	3828	4137	-	-
Storage Adjustment to TDA, kaf	3382	3828	4131	-	-
<b>IRRIGATION ADJUSTMENT, kaf</b>	<b>1671</b>	<b>1671</b>	<b>1671</b>	-	-
<b>TOTAL CORRECTION UPSTREAM OF TDA</b>	<b>22894</b>	<b>23689</b>	<b>23981</b>	-	-
TDA MAY-AUG FORECAST, kaf	74769	77821	79941	-	-
ADJUSTED TDA MAY-AUG FORECAST, kaf	51875	54133	55960	-	-
<b>INITIAL CONTROLLED FLOW (ICF), kcfs (2)</b>	<b>326.6</b>	<b>343.5</b>	<b>356.4</b>	-	-

**Notes:**

- 1** Forecasts for months other than the current month may be different than the official forecast released earlier. Differences are due to updated streamflow, precipitation, or snow data.
- 2** *Columbia River Treaty Flood Control Operating Plan*, Corps of Engineers, Northwestern Division, 2003

**Questions?** Contact Ken Soderlind, 503-808-3950; John McCoskery, 503-808-3951, or Patti Low, 503-808-3958.